



20% COMMUNITY DEVELOPMENT FUND UTILIZATION 2019 - 3rd QUARTER

FDP Form-7 - 20% Development Fund Utilizat

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
3rd QUARTER, CY 2019
Municipality of Paniqui




Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT:								
Construction of Multi-Purpose Hall	Brgy. Colibangbang Paniqui, Tarlac.	-						
Construction of Two (2) Storey Multi-Purpose Hall Building	Brgy. Sta. Ines, Paniqui, Tarlac.	1,798,000.00	January 16, 2019	120 CD	100.00%	1,798,000.00		
Upgrading of Plaza, Brgy. San Isidro	Brgy. Isidro, Paniqui, Tarlac.	694,208.45	July 24, 2019	60 CD	100.00%	694,208.45		
ECONOMIC DEVELOPMENT:								
Concreting Roads	Nuguid Subd., Sitio Centro Brgy. Abogado, (Phase I), Paniqui, Tarlac.	1,987,179.85	January 24, 2019	90 CD	100.00%	1,987,179.85		
Road Widening (Phase I)	Purok Centro Brgy. Acocolao, Paniqui, Tarlac	1,511,705.55	January 30, 2019	60 CD	100.00%	1,511,705.55		
Concreting of Alley	Sitio East to National Road Brgy. Balaoang Paniqui, Tarlac	385,471.46	January 12, 2019	45 CD	100.00%	385,471.46		
Concreting Roads	Purok 1, Brgy. Brillante, Paniqui, Tarlac.	1,897,372.25	January 24, 2019	60 CD	100.00%	1,897,372.25		
Concreting Roads	Purok 7, Brgy. Canan, Paniqui, Tarlac.	958,661.56	January 17, 2019	60 CD	100.00%	958,661.56		
Concreting Roads	Purok Ilang-Ilang to Sampaguita, Brgy. Carino, Paniqui, Tarlac.	795,999.98	January 12, 2019	60 CD	100.00%	795,999.98	20 CD	
Upgrading of Road (Phase 1)	Gumamela St., Brgy. Cayanga, Paniqui, Tarlac.	2,492,871.10	February 1, 2019	90 CD	100.00%	2,492,871.10		
Concreting Roads	Purok 4, Brgy. Coral, Paniqui, Tarlac	1,448,999.82	January 28, 2019	60 CD	100.00%	1,448,999.82		
Concreting Roads	Purok 1, Brgy. Dapdap, Paniqui, Tarlac.	-						
Rehabilitation of Roads	Sitio Centro Brgy. Estacion, Paniqui, Tarlac.	2,946,522.35	January 28, 2019	90 CD	100.00%	2,946,522.35		
Concreting Roads (Phase 1)	Purok 5, Brgy. Mabilang, Phase I, Paniqui, Tarlac.	1,498,982.27	January 17, 2019	90 CD	100.00%	1,498,982.27		
Concreting Roads	Purok 1 to Purok 7, Brgy. Manaois, Paniqui, Tarlac.	5,467,264.30	January 30, 2019	120 CD	100.00%	5,467,264.30		
Rehabilitation of Roads	Patalan - Dapdap Road Brgy. Patalan, Paniqui, Tarlac.	1,665,850.07	January 16, 2019	60 CD	100.00%	1,665,850.07		



20% COMMUNITY DEVELOPMENT FUND UTILIZATION 2019 - 3rd QUARTER

Concreting Roads	Pob. Norte, Paniqui Tarlac.	1,497,999.69	January 28, 2019	60 CD	100.00%	1,497,999.69		
Concreting of Alley/Walkway	Sta. Rosa St., Brgy. Pob. Sur, Paniqui, Tarlac	675,660.42	March 7, 2019	60 CD	100.00%	675,660.42		
Concreting of Farm to Market Road	P. Magsaysay to P. Garcia, Nipaco, Brgy. Rang-Ayan, Paniqui, Tarlac.	1,775,912.85	January 16, 2019	75 CD	100.00%	1,775,912.85		
Concreting Roads	Alley 1 & 2, Purok 1, Brgy. Salomague, Paniqui, Tarlac.	2,816,803.68	February 1, 2019	75 CD	100.00%	2,816,803.68	45 CD	
Concreting of Farm to Market Road (Phase 2)	Purok 7, Brgy. Samput (Phase 2), Paniqui, Tarlac.	1,641,750.00	January 30, 2019	60 CD	100.00%	1,641,750.00		
Concreting Roads	Purok Talna to Caduldulaoan, Brgy. San Carlos Paniqui, Tarlac.	2,587,455.91	February 1, 2019	90 CD	100.00%	2,587,455.91	45 CD	
Concreting of Farm to Market Road	Bonboneg 1, Brgy. Sinigpit, Paniqui, Tarlac.	499,063.81	February 1, 2019	45 CD	100.00%	499,063.81		
Concreting Roads	Dalayoan Subd., Brgy. Tablang, Paniqui, Tarlac	1,497,236.54	January 17, 2019	60 CD	100.00%	1,497,236.54		
ENVIRONMENTAL MANAGEMENT:								
Improvement of MRF, Brgy. Dapdap	Brgy. Dapdap, Pniqui, Tarlac.	295,686.45	January 18, 2019	45 CD	100.00%	295,686.45		
Construction of Drainage Canals	Sta. Rosa St., Phase II, Pob. Sur, Paniqui, Tarlac.	-				-		
Construction of Drainage Canals	Gomez St., Pob. Sur, Paniqui, Tarlac.	-				-		
Construction of Drainage Canals	Palma St., Pob. Norte, Paniqui, Tarlac.	-				-		
Construction of Drainage Canals	Pasuquin St., Pob. Norte, Paniqui, Tarlac.	-				-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


BETTY A. SAGABAEN
 Municipal Budget Officer


HON. LEONARDO M. ROXAS
 Municipal Mayor