


**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS**  
**1st QUARTER, CY 2022**  
**Municipality of Paniqui**

Program or Project	Location	Amount Appropriated	Contract Amount	Balance	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
							% of Completion ( as to Physical )	Total Cost Incurred to Date		
<b>ECONOMIC DEVELOPMENT:</b>										
<b>A. Local Access Roads(Improvement)</b>										
A. Concreting of Local Access Road:										
A.1 Purok 3, Brgy. Sta. Ines	Purok 3, Brgy. Sta. Ines, Paniqui, Tarlac	3,000,000.00	2,996,390.90	3,609.10	Feb. 16, 2022	May 17, 2022	100.00%	2,996,390.90		
A.2 Purok 2-5, Brgy. Ventinilla	Purok 2-5, Brgy. Ventinilla, Paniqui, Tarlac	2,401,361.32	2,398,204.18	3,157.14	Feb. 16, 2022	May 17, 2022	100.00%	2,398,204.18		
A.3 Purok Malasin, Brgy. Sinigpit	Purok Malasin, Brgy. Sinigpit, Paniqui, Tarlac	2,100,000.00	1,144,604.13	955,395.87	Feb. 21, 2022	Apr. 7, 2022	100.00%	1,144,604.13		
A.4 Purok 3, brgy. San Juan De Milla	Purok 3, brgy. San Juan De Milla	2,500,000.00	1,514,448.89	985,551.11	Feb. 21, 2022	Apr. 7, 2022	100.00%	1,514,448.89		
A.5 New Public Market, Brgy. Tablang(Phase 4)	Brgy. Tablang, Paniqui, Tarlac	4,400,000.00	4,366,781.08	33,218.92	Feb. 3, 2022	Apr. 4, 2022	100.00%	4,366,781.08		
A.6 Purok Balsa, Brgy. San Isidro	Purok Balsa, Brgy. San Isidro, Paniqui, Tarlac	2,900,000.00	2,860,329.74	39,670.26	Feb. 16, 2022	May 17, 2022	100.00%	2,860,329.74		
A.7 Purok 4, Brgy. Tablang	Purok 4, Brgy. Tablang, Paniqui, Tarlac	2,550,000.00	1,742,289.72	807,710.28	Feb. 21, 2022	Apr. 22, 2022	100.00%	-		
<b>B. Upgrading &amp; Improvement of School Ground:</b>										
B.1 Balaoang Elem. School	Balaoang, Paniqui, Tarlac	3,700,000.00	3,690,581.21	9,418.79	Feb. 21, 2022	May 22, 2022	100.00%	3,690,581.21		
<b>C. Amortization of Loans:</b>										
C.1 Purchase of Lot for New Public Market	Brgy. Tablang, Paniqui, Tarlac	15,451,017.51	15,451,017.51	-	February 2022	November 2022		3,937,269.41		
C.2 Construction of New Public Market	Brgy. Tablang, Paniqui, Tarlac	29,818,455.37	29,818,455.37	-	February 2022	November 2022		9,074,571.17		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RAYMOND C. GAMBITO**  
Municipal Budget Officer

  
**HON. LEONARDO M. ROXAS**  
Municipal Mayor