


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**  
**1st QUARTER, CY 2021**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Grant of Financial Assistance as one of the SGLG awardees for 2018 (Construction of New Public Cemetery Phase II)	Sta. Rosa St. Pob. Sur, Paniqui, Tarlac	1,000,000.00	May 18, 2020	June 26, 2020	100.00%	994,598.64		100% as to Physical accomplishment
<b>ward received for National Quality Corn Achievers 2019 (D.A):</b>								
Supply and delivery of (40) sets of portable shallow tube well pump, (8) sets of office tables & chairs and (1) unit of tricycle	Paniqui, Tarlac	997,800.00	March 6, 2020	March 20, 2020	100.00%	997,800.00		
Office Supplies	Paniqui, Tarlac	2,200.00	N/A	N/A	0.00%	-		
Divine Dispersal Project of Department of Agriculture	Paniqui, Tarlac	26,000.00	N/A	N/A	0.00%	-		
Financial Assistance to Municipality for COVID-19 related activities (Prov'l Gov't of Tarlac)	Paniqui, Tarlac	300,000.00	N/A	N/A	86.49%	256,467.30		
Extended financial assistance to aid Municipal Infra Projects (Prov'l Gov't of Tarlac)	Paniqui, Tarlac	1,500,000.00	Sept. 12, 2018	Mar. 08, 2019	70.00%	746,527.94		
<b>ward received for Rice Achievers 2017 (D.A):</b>								
Upgrading of Farmers Data Base & ID System and Internet connection	Paniqui, Tarlac	985,592.78	December 2018	December 2020	100.00%	985,592.78		
Office Supplies and Equipment	Paniqui, Tarlac	14,407.22	N/A	N/A	0.00%	-		
Various livelihood project under DOLE EP- Kabuhayan (DOLE)	Paniqui, Tarlac	500,000.00	March 19, 2021	March 29, 2021	100.00%	497,730.00		100% completed as of Mar. 19, 2021
Construction for the proposed new public market (LGSF 2019)	Tablang, Paniqui, Tarlac	60,000,000.00	Feb. 26, 2020	Dec. 22, 2020	67.50%	43,290,816.59	62 CD	
Purchase and Installation of Streetlighting Project (LGSF 2019)	Paniqui, Tarlac	6,736,560.00	May 18, 2020	Nov. 15, 2020	100.00%	6,700,000.00		100% as to Physical of accomplishment
Municipal Drainage System-Construction of Drainage Canal Phase III -AM Proj. 2020 (Bureau of Treasury)	Sta. Rosa St. Pob. Norte, Paniqui, Tarlac	5,733,000.00	Oct. 13, 2020	April 10, 2021	100.00%	2,865,496.27		100% as to Physical of accomplishment
Municipal Drainage System-Construction of Drainage Canal -AM Proj. 2020 (Bureau of Treasury)	Caburnay St. Brgy. Pob. Sur Paniqui, Tarlac	5,890,000.00	Oct. 13, 2020	April 10, 2021	100.00%	5,867,434.22		100% as to Physical of accomplishment
<b>Safe closure and rehabilitation of open dumpsite (DENR):</b>								
Safe closure and rehabilitation of open dumpsite	Brgy. Dapclap, Paniqui, Tarlac	2,671,235.00	Mar. 08, 2019	July 05, 2019	100.00%	2,671,235.00	117 CD	
Maintenance of closed/rehabilitated dumpsite	Paniqui, Tarlac	500,000.00	N/A	N/A	0.00%	-		
Monitoring and submission of physical accomplishment report and financial liquidation report to EMB Region 3	Paniqui, Tarlac	323,316.76	N/A	N/A	0.00%	-		
13 units of Bicycle w/ sidecar for collection of garbage in clustered Brgy. Materials Recovery Facilities (MRF-s)	Paniqui, Tarlac	195,000.00	N/A	N/A	100.00%	195,000.00		

I/We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RAYMOND C. GAMBITO**  
 OIC-Municipal Budget Officer

  
**ARVIN KENNEX V. SAN DIEGO**  
 Municipal Accountant

  
**HON. LEONARDO M. ROXAS**  
 Municipal Mayor