



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
1st QUARTER, CY 2022

Program or Project	Location	AMOUNT			Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
		Received	Contract Amount	Returned(Unexpended Fund)			% of Completion	Total Cost Incurred to Date		
Swine Dispersal Project of Department of Agriculture	Paniqui, Tarlac	26,000.00	-	-	N/A	N/A	0.00%	-		
Financial Assistance to Municipality for COVID-19 related activities(Prov'l Gov't of Tarlac)	Paniqui, Tarlac	300,000.00	-	-	N/A	N/A	86.49%	259,467.30		
Extended financial assistance to aid Municipal Infra Projects (Prov'l Gov't of Tarlac)	Paniqui, Tarlac	1,500,000.00	1,493,055.88	-	Sept. 12, 2018	Mar. 08, 2019	70.00%	746,527.94		
Construction for the proposed New Public Market (LGSF 2019)	Tablang, Paniqui, Tarlac	60,000,000.00	59,814,599.77	-	Feb. 26, 2020	Dec. 22, 2020	100.00%	59,814,599.77	233 CD	100% as to Physical accomplishment

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


RAYMOND C. GAMBITO
 Municipal Budget Officer


ARVIN KENNEX V. SAN DIEGO
 Municipal Accountant


HON. LEONARDO M. ROXAS
 Municipal Mayor