


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
4th QUARTER, CY 2022**

Program or Project	Location	AMOUNT			Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
		Received	Contract Amount	Returned(Unexpended Fund)			% of Completion	Total Cost Incurred to Date		
Swine Dispersal Project of Department of Agriculture	Paniqui, Tarlac	26,000.00	-	-	N/A	N/A	0.00%	-		
Financial Assistance to Municipality for COVID-19 related activities(Prov'l Gov't of Tarlac)	Paniqui, Tarlac	300,000.00	-	-	N/A	N/A	86.49%	259,467.30		
Extended financial assistance to aid Municipal Infra Projects (Prov'l Gov't of Tarlac)	Paniqui, Tarlac	1,500,000.00	1,493,055.88	-	Sept. 12, 2018	Mar. 08, 2019	70.00%	746,527.94		
Construction for the proposed New Public Market (LGSF 2019)	Tablang, Paniqui, Tarlac	60,000,000.00	59,814,599.77	-	Feb. 26,2020	Dec. 22, 2020	100.00%	59,814,599.77	233 CD	100% as to Physical accomplishment
Installation of Street Lighting Project (LGSF-FALGU 2022)	Paniqui, Tarlac	5,000,000.00	4,991,022.00	-	Sept. 6, 2022	Jan. 17, 2023	0.00%	4,355,939.41		
Contrsuction of Covered Court(SGLG Awardee for 2021)	Mabilang, Paniqui, Tarlac	5,000,000.00	N/A		N/A	N/A		N/A		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RAYMOND C. GAMBITO**  
 Municipal Budget Officer

  
**ARVIN KENNEX V. SAN DIEGO**  
 Municipal Accountant

  
**HON. LEONARDO M. ROXAS**  
 Municipal Mayor